

G & N EXCAVATION, INC.									
TH#7 Happy Hollow Road Upper Culvert Replacement									
PROPOSED CONSTRUCTION SCHEDULE 7/2/18 - 8/3/18									
	WK. 7/2 - 7/6/18	WK. 7/9 - 7/13/18	WK. 7/16 - 7/20/18	WK. 7/23 - 7/27/18	WK. 7/30 - 8/3/18	WK. 8/6 - 8/10/18	WK. 8/13 - 8/17/18	WK. 8/20 - 8/24/18	
Mobilization									
Erosion Control & Fencing									
Clearing & Grubbing									
Coffer Dam									
Structure Excavation									
Channel Excavation									
Concrete									
Installation of Arch Culvert									
Rip-Rap									
Road Work									
Guardrail									
Site Reclamation									
De-Mobilization									
ROAD CLOSURE									
DETOUR: MILE RD TO RIX RD									
Proposed 8 week CONSTRUCTION timeline									
7									

Lost 2 1/2 days

Lost 3 days

ROAD CLOSURE

DETOUR: MILE RD TO RIX RD

Proposed 8 week CONSTRUCTION timeline

7